

STP/Sewerage-Work Progress Report (Agreement Wise)

All Amt Rs. in Lacs.

Sr. no	Division/Program/Work Name/Start Date/Likely Dt. of Completion	Approved Date	Est. Cost	Exp Upto 31/03/2020	Funds During 20- 21	Exp. during March 2021	Exp. During the Year 20- 21	Cum. Exp.Upto March 2021	Sch. Date of Compl.
Kurukshetra PHED									
Urban Sew. [4215-02-101-94-51-16]									
1	Ismailabad - DPR for providing Sewerage Network and Construction of STP Distt. Kurukshetra -18/09/2019-27/05/2021	17/04/2020	1655.82	2.89	325.49	0.00	398.90	401.79	31/05/2022
Scope: SS-KRK-Ismailabad {; Sewer-Line(200[31872 m]), ; Sewer-Line(250[3185 m]), ; Sewer-Line(300[695 m]), ; Sewer-Line(400[1125 m]), }; STP-KRK-Ismailabad {Genset-Engine(1), (1), Office-Room(0), Main-Pumping-Station(MPS)(0), Pumping-Mechinery(0), ; Miscellaneous(Boundary Wall), }									
STP/SS:-SS-KRK-Ismailabad		Agency:-Inderjeet Singh Contractor [955.03]-[1239/2019]	Last Updated on	23/03/2021	Start Date App. Date	28/11/2019	End Date Ext. Date	27/05/2021	
Progress: SW-200[8867m] (25%); SW-250[2029m] (50%); SW-300[200m] (25%); SW-400[100m] (10%)									
STP/SS:-STP-KRK-Ismailabad		Agency:-Ashpal Engineering and Electric Works Kurukshetra[13.58]-[PHEDK-1226/2019]	Last Updated on	05/11/2019	Start Date App. Date	18/09/2019	End Date Ext. Date	17/03/2020	
Progress: Boundary Wall (0%)									
STP/SS:-STP-KRK-Ismailabad		Agency:-Inderjeet Singh Contractor [955.03]-[1239/2019]	Last Updated on	23/03/2021	Start Date App. Date	28/11/2019	End Date Ext. Date	27/05/2021	
Progress: Main-Pumping-Station(MPS) 1 (0%)									